

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Roads & Drains at Channarayana Layout Division road no:06 Bysatayanapura Sub. Div.
2	Amount of Work Portion	2759194.74
3	Estimated Cost	30.00 Lacs
4	Name of contractor	V. R. Seidhal
5	Agreement No.	28/05-4-2016
6	No. and date under which work order issued	28/05-04-2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	03-08-2016
9	Date of receipt of application in the sub division office	03-08-2016
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	50%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	242 Days
15	Date of recommending time limit applied for	03-08-2016
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	50%.
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expiry of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	According to Tender condition Nominal penalty may be deducted
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

ಶಾಂತಪುರ ಉಪವಿಭಾಗ
ಬೃ.ಬಿ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer

"EOT is granted to 263 days"

ಶಾಂತಪುರ ಉಪವಿಭಾಗ
ಬೆಂಗಳೂರು 92